

STAGE 1 TRAFFIC

1. NBCSAH 5, SOUTH OF WILLIAMS DR., USES SB CSAH 5 AND E.B. WILLIAMS DR. TO GET TO MORGAN AVE
2. TRAFFIC FROM WILLIAMS DR. TO GREENWOOD DR. WILL BE ALLOWED DURING CONSTRUCTION OF NBCSAH 5 IN THAT LOCATION.
3. CLOSE THE NWFRONT RD. JUST PAST OLIVER AVE. S.
4. KEEP SOUTHERLY ENTRANCE TO BURNSVILLE MOTORS OPEN UNTIL CUL-DE-SAC IS CONSTRUCTED.
5. REMOVE CSAH 5 MEDIAN STA. 109+00 TO 109+50 FOR ACCESS TO EASTERLY PARKING LOTS.
6. ALL OTHER ROADWAYS TO REMAIN OPEN TO TRAFFIC
 - a. Single Lane each direction (CSAH 5 and Williams)
 - b. CSAH 5 north of Williams **Construct under traffic?**
 - c. All way stops
 - i. Advanced CSAH 5 Closed at TH 13 Signage
 1. SB I-35W
 2. NB CSAH 5 at Burnsville parkway
 3. E
 - d. River Ridge Apartments need new access before closing existing two on cash 5 and Greenwood.
 - e. Maintain access to:
 - i. Super America
 - ii. Strip Mall
 1. RWALL No. 8
 2. H&R Block, Subway, Panaderia La Loma, Supreme Nails, Taqueria La Hacienda III
 - iii. Burnsville Office & KinderCare

STAGE 1 CONSTRUCTION

1. DO THE EXCAVATION, UTILITY WORK AND GRADING ON 126CON STA. 11+50 TO 23+00.
2. CONSTRUCT RETAINING WALL NO. 3 ON SOUTH SIDE OF THE SWRAMP.
3. CONSTRUCT LARGE STORM SEWER LINE FROM CSAH 5, SWRAMP, UNDER TH 13 AND ON 126TH CONNECTION TO OUTLET. REQUIRES WEEKEND CLOSURE TO GO UNDER T.H. 13.
4. CONSTRUCT NBCSAH 5 STA. 103+00 TO 109+00 WITH THE CROSSINGS AT WILLIAMS DR. BUILT UNDER TRAFFIC.
5. CONSTRUCT SB CSAH 5 STA 105+50 TO 109+00.
6. CONSTRUCT WILLIAMS DR. W.B. STA 40+12 TO 45+50.
7. CONSTRUCT RETAINING WALL NO. 8 AT WILLIAMS DR. W.B.
8. CONSTRUCT THE NWFRONT RD. TO BURNSVILLE MOTORS.
9. CONSTRUCT DRIVE 2 TO BURNSVILLE MOTORS AT 126TH CON STA. 15+75.
10. CONSTRUCT THE SOUTH FRONTAGE RD. TURN LANE AT WASHBURN AVE.
11. CONSTRUCT THE SANITARY AND STORM SEWER LINES FROM OUTLETS TO N.E. FRONTAGE RD., LEFT OF APPROXIMATE STA. 700+00.
12. COSTRUCT TRAFFIC SIGNAL AT WILLIAMS DRIVE AND CSAH 5
13. REMOVE ALL TITAL TAKE BUILDING

STAGE 2 TRAFFIC

1. SB CSAH 5, SOUTH OF WILLIAMS DR., USES WILLIAMS DR. W.B. AND NB CSAH 5 TO GET FROM MORGAN AVE.
2. CSAH 5 TO PROVIDE ACCESS TO THE BURNSVILLE WEST OFFICES PARKING LOT AT APPROX. STA. 107+30.
3. CLOSE GREENWOOD DR. TO STA. 38+50.
4. CLOSE 126TH ST. FROM CSAH 5 TO THE EAST.
5. 5. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 1.

STAGE 2 CONSTRUCTION

1. COMPLETE 126 CON STA. 11+50 TO 28+50, EASTERLY PORTION UNDER TRAFFIC.
2. COMPLETE CSAH 5 CONN NORTH OF 126TH CONNECTION, UNDER TRAFFIC.
3. COMPLETE BOTH ENTRANCES TO BURNSVILLE MOTORS.
4. CONSTRUCT SB CSAH 5 STA. 103+00 TO 105+50.
5. CONSTRUCT THE E.B. PORTION OF WILLIAMS DR. STA. 40+11 TO 45+50.
6. CONSTRUCT THE S.E. FRONTAGE RD. STA. 30+50 TO 38+50. PORTION UNDER TRAFFIC
7. CONSTRUCT RWALL NO.9 AND DRIVE I.
8. NEED TWO WEEK END CLOSURES TO OPEN TRENCH T.H. 13 TO PLACE NEW SANITARY AND STORM SEWER LINES.
9. AFTER NO. 8 HAS BEEN COMPLETED, CONSTRUCT BYPASS NO. 9, T.H. 13 INPLACE MEDIAN STA. 695+00 TO 705+00.

STAGE 3 TRAFFIC

1. OPEN 126TCON FROM STA. 11+50 TO 28+50.
2. OPEN ENTRANCES TO BURNSVILLE MOTORS.
3. OPEN CSAH 5 FROM 103+00 TO T.H. 13.
4. OPEN WILLIAMS DR. AND GREENWOOD DR.
5. CLOSE NORTHERLY PORTION OF CSAH 5 AT T.H. 13.
6. CLOSE FRONTCON RD. STA. 10+00 TO N.E. FRONTAGE RD.
7. T.H. 13 W.B. RESTRICTED TO ONE LANE FOR THE RECONSTRUCTION OF THE T.H.13 W.B. SHOULDER.
8. CLOSE THE SE FRONT RD. STA. 38+50 TO 50+00. LOCAL TRAFFIC TO VISTA VIEW OPEN.
9. CLOSE THE T.H. 13 E.B. RIGHT EXITS TO SE FRONT WHEN CONSTRUCTION BEGINS AT THAT LOCATION.
10. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 2.

STAGE 3 CONSTRUCTION

1. CONSTRUCT CSAH 5 FROM STA. 115+50 TO 126TH CONNECTION.
2. CONSTRUCT FRONTCON STA. 10+00 TO N.E. FRONTAGE RD.
3. CONSTRUCT RWALL NO. 7.
4. CONSTRUCT RWALL NO. 6.
5. CONSTRUCT NWRAMP STA. 70+00 TO 77+00.
6. CONSTRUCT NWLOOP2 ADJACENT TO NWRAMP.
7. RECONSTRUCT T.H. 13 W.B. OUTSIDE SHOULDER.
8. RELOCATE ALL UTILITIES IN THE SEFRONT RD.
9. CONSTRUCT RWALL NO. 5 WITH NWALL No. 2 AND NWALL No. 1
10. CONSTRUCT SEFRONT STA. 38+50 TO 64+50.
11. CONSTRUCT TEMPORARY CROSS-OVERS FOR T.H. 13 AT THE WEST AND EAST ENDS OF THE PROJECT.
12. CONSTRUCT A TEMPORARY RIGHT-IN TO DUPONT AVE. ADJACENT TO T.H. 13 W.B. (BYPASS NO. 7).
13. CONSTRUCT BYPASS NO. 8.
14. CONSTRUCT MEDIAN CROSS OVER EAST OF THE T.H. 35W BRIDGE.
15. CONSTRUCT TRAFFIC SIGNAL AT RAMP INTERCHANGE.

STAGE 4 TRAFFIC

1. SWITCH ALL OF THE T.H. 13 TRAFFIC TO THE W.B. ROADWAY VIA THE MEDIAN CROSS-OVERS.
2. CLOSE CSAH 5 FROM WILLIAMS DR. TO T.H. 13.
3. REMOVE INPLACE TRAFFIC SIGNAL AT T.H. 13 AND CSAH 5.
4. T. H. 13 TRAFFIC TO SBCSAH 5 TO USE S FRONTAGE RD. FROM WASHBURN AVE. TO MORGAN AVE, TO WILLIAMS DR.
5. T.H. 13 TRAFFIC TO NBCSAH 5 TO USE N FRONTAGE RD. FROM WASHBURN AVE. AND 126TH CONNECTION TO CSAH 5.
6. OPEN BYPASS NO.7 ADJACENT TO T.H. 13 W.B. TO DUPONT AVE.
7. CSAH 5 NORTH OF T.H. 13 TO RAMP INTERSECTION IS CLOSED.
8. OPEN SEFRONT STA. 38+50 TO 64+50.
9. OPEN CSAH 5 FROM 126CON TO RAMP INTERSECTION.
10. CLOSE DUPONT AVE. ENTRANCE TO T.H. 13 W.B.
11. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 3.

STAGE 4 CONSTRUCTION

1. CONSTRUCT THE SOUTHERLY HALF OF NEW BRIDGE NO. 19036.
2. CONSTRUCT GRADING AND DRAINAGE ON T.H. 13 E.B STA. 670+00 TO 717+44.
3. CONSTRUCT THE SWRAMP ALONG WITH RWALL NO. 2.
4. CONSTRUCT THE SERAMP ALONG WITH RWALL NO. 4.
5. COMPLETE CONSTRUCTION OF CSAH 5 STA. 109+00 TO BRIDGE NO. 19036.
6. CONSTRUCT TRAFFIC SIGNAL AT SOUTH RAMP.

STAGE 4A TRAFFIC

1. CLOSE T.H. 13 E.B. FROM STA. 717+50 TO THE T.H. 35W BRIDGE.
2. CLOSE THE T.H. 13 E.B. RAMP TO T.H. 35W S.B.
3. CLOSE THE S.W. LOOP AT T.H. 35W WHEN THE T.H. 13 E.B. CONSTRUCTION NEARS THAT LOCATION.
4. OPEN BYPASS NO.5.
5. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 4.

STAGE 4A CONSTRUCTION

1. COMPLETE THE T.H. 13 E.B. GRADING FROM STA. 717+50 TO THE T.H. 35W BRIDGE.
2. COMPLETE CONCRETE PAVING FOR T.H. 13 STA. E.B. STA. 670+00 TO THE T.H. 35W BRIDGE, THE S.W. RAMP AND S.E. RAMP.
3. CONSTRUCT TEMPORARY CONNECTION FROM T.H. 13 E.B. TO DUPONT AVE.
4. COMPLETE THE SOUTHERLY HALF OF NEW BRIDGE NO. 19036.
5. COMPLETE SOUTHERLY PORTION OF CSAH 5.
6. COMPLETE ALL OTHER WORK IDENTIFIED IN STAGE 4.

STAGE 5 TRAFFIC

1. SWITCH ALL OF THE T.H. 13 TRAFFIC TO THE COMPLETED E.B. ROADWAY VIA THE MEDIAN CROSS-OVERS.
2. OPEN CSAH 5 SOUTH OF BRIDGE NO. 19036.
3. OPEN PROVIDED TEMPORARY CONNECTION FROM T.H. 13 W.B TO DUPONT AVE.
4. CSAH 5 NORTH OF T.H 13 IS CLOSED TO RAMP INTERSECTIONS.
5. OPEN THE S.W. AND S.E. RAMPS TO AND FROM CSAH 5.
6. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 4A.

STAGE 5 CONSTRUCTION

1. COMPLETE CONSTRUCTION OF THE NORTH HALF OF NEW BRIDGE NO. 19036.
2. CONSTRUCT GRADING, DRAINAGE, AND PAVING T.H.13 W.B. STA. 664+64 TO 709+00.
3. CONSTRUCT RETAINING WALL NO.1 ALONG T.H.13 W.B.
4. CONSTRUCT NWLOOP1 AND COMPLETE NWLOOP2.
5. COMPLETE NWRAMP CONSTRUCTION.
6. COMPLETE CSAH 5 CONSTRUCTION FROM BRIDGE NO. 19036 TO STA 115+50.

STAGE 5A TRAFFIC

1. OPEN THE ENTIRE INTERSECTION AT CSAH 5.
2. OPEN THE ENTIRE NB CSAH 5 AND SB CSAH 5 ROADWAYS.
3. CLOSE T.H.13 W.B. FROM STA. 709+00 TO THE T.H.35W BRIDGE.
4. CLOSE THE T.H.35W S.B. EXIT RAMP TO T.H.13 W.B.
5. WILL NEED TO CLOSE THE NW LOOP AT T.H.35W WHEN THE T.H.13 W.B. CONSTRUCTION NEARS TH IS LOCATION.
6. PROVIDE CROSS-OVER FOR T.H.13 W.B. AT APPROX. STA. 705+00 TO COMPLETED W.B. ROADWAY.
7. OPEN BYPASS NO. 6 EAST OF T.H. 35W BRIDGE.
8. ALL OTHER ROADWAYS TO REMAIN OPEN AS IN STAGE 5.

STAGE 5A CONSTRUCTION

1. COMPLETE GRADING AND CONCRETE PAVING FOR T.H. 13 W.B. FROM STA. 709+00 TO THE T.H. 35W BRIDGE.
2. CONSTRUCT NEFRONT2 AT DUPONT AVE, UNDER TRAFFIC.
3. CONSTRUCT NEFRONT3, INCLUDING NEW CUL-DE-SAC, UNDER TRAFFIC.
4. REMOVE ALL T.H.13 MEDIAN CROSS-OVERS.
5. COMPLETE ANY OTHER MISCELLANEOUS PROJECT WORK.