Project Address Owner: House Type: I II III Property ID No.(PIN) _ - _ _ _ _ - _ - _ _ (Dak Co Tax Info 651-438-4576, or www.co.dakota.mn.us) City/Twp ____Installed for___Bdrms or _gal/day Commercial Use? Y / N New Replace Repair Addition Property Transfer Upgrade? Y/N Bsmt Lift Pump? Y/N Future? Y / N Jacuzzi? Y/N Garb Disp? Y / N Soil Survey Map Unit Soil Compacted? Y / N Fill Soil? Y/N Circle Soil Texture: (Faster than 0.1 mpi) Coarse Sand Medium Sand Loamy Sand 0.83 FINE SAND 1.67 Sandy Loam 1.27 Loam 1.67 Silt Loam, Silt 2.00 Sandy Clay Loam 2.2 Silty Clay Loam Clay Loam Silty Clay, Clay 4.2 (Slower than 120 mpi) Soil drv enough for construction? Y / N SETBACKS: Prop.Lines 10' Bldgs 10' to Tank & 20' to Drnfld Well(s) setback ()not installed yet Well Depth____()Orig. Well Record ()Measured Distance to Lake Creek Wetland Buried Water Pressure Lines 10' to Tank & Drnfld? Line drawn from Tanks to Pump Truck Access < 100'? Y/N System located by Photos? Y / N GPS? Y / N RESERVE AREA? Y/N Fenced Off? Y / N SEPTIC / HOLDING TANK(S) New Existing Owner informed to preserve Reserve Area? Y / N Liquid Capacity_____1 compartment or 2 ? Owner given Septic System Owner Guide? Y / N Made by Watertight? Y / N **TRENCHES / BED OR GRAVELLESS DRAINFIELD:** Baffle Type: Plastic Fiberglass Sanitary-T Concrete Drop boxes level? Y / N Type_____ concrete / plastic No. of Inspection Pipes____4" / 6" diam. Tank Level? Y / N Trench Depth _____ Width _____ Number of Trenches _____ Trench Bottom Level Y/N No./Diam. Manhole Access_____Inlet / Outlet / Center No. & Height of Manhole Risers Trench Lengths Spacing New Tanks 4 ft or less below Final Grade _____ Y / N Rock Clean?Y/N 2" over Pipe? Y/N GeoTextile Cover?Y/N Pipes into Tank Sealed? with _Y / N Depth Below Pipe?_____" Soil Backfill Depth_____ Riser into Tank Base Sealed? with Y / N ____ Made by _____ Gravelless Pipe Size?____ Outlet Effluent Filter? Y/N Type Chamber Size?_____Made by_____Absorption Area: Sq Ft _____Lineal Ft_____ MOUND / ATGRADE: Percent Slope____% Scarification Method:___ Trench Bottom to mottling / bedrock?_____ inches Dike Width Up Down Side PUMP TANK Made by _____ Capacity _ Clean Rock? Y / N Depth Below Pipe____ inches No. & Height of Risers ______Sealed? Y / N
Pump Manufacturer _____Model #_____ Clean Sand? Y / N Depth Upslope_____ Downslope_____ Inches to Mottling____Pipe Size/Spacing ___ Horsepower ____ GPM_____ Feet of Head ___ Perf Size/Spacing_____Final Cover Depth____ Rock Bed Size_____Supplier:_____ Sand Base Size_____Supplier:_____ Cycles Per Day_____ Gallons Per Cycle ____ Size of Discharge Line 1.5" / 2" Type of Electrical Hookup _____ post & box by tank Upslope needing drainage/diversion? Y / N Provided? Y / N Alarm Location _____ garage / basement Grading done: Rough / Final Alarm: Tank Alert / Level Alarm / Other ()Seeding ()Sod to be done by: Cycle Counter? Y / N Water Meter? Y / N I hereby certify, as installer, that this individual sewage treatment system Designated Registered was installed according to the approved design, and as applicable, this Professional Onsite Municipality's Sewage Treatment System Ordinance, & accurately locates PCA Lic. No. _____Company Name_____ all system components for later relocation. Installer Ph Address Sign Date: Inspector Date: _____ Approved: No / Yes / Yes with Conditions: Sign

Date Installed Permit No.

White copy: County	Yellow: Owner	Pink: <i>Installer</i>
$a \rightarrow a$		

INDIVIDUAL SEWAGE SYSTEM AS-BUILT

o:\emgmt\forms\walm\ists\as-built-form.doc